

# Compliance Reporting Form

Embedded Generation via Bumpless Transfer Rotating Machine LV connection >30 kVA and ≤1,500 kVA



## Certification

CX Ref #:

Energex WR#:

Date: / /

### Embedded Generation via Bumpless Transfer RM > 30 kVA and ≤ 1,500 kVA –

**Project Name:**

**Location:**

I certify that as a Registered Professional Engineer of Queensland and by virtue of my training and experience, that the submission documentation complies with the requirements of the latest revisions of the following:

- Energex's Technical Study Report provided for the above stated project.
- STNW1174 - Standard for LV Embedded Generating Connections [version ]
- AS/NZS 3000 – Electrical Installations
- AS 60034.1 Rotating electrical machines, Part 1: Rating and performance
- AS 60034.22 Rotating electrical machines, Part 22: AC generators for reciprocating internal combustion (RIC) engine driven generating sets.
- Queensland Electricity Connection Manual [version ]

In addition to the above, the following attachments have been submitted as part of the application:

- Attachment 1 – Engine/Turbine/Alternator Specifications & Checklist
- Attachment 2 – Compliance Checklist
- Attachment 3 – Commissioning Test Results
- Attachment 4 – As Commissioned Drawings

Signature:

	RPEQ Engineer Name
	Registration Number
	Professional Title
	Company Name
	Company Address
	Contact Details

# Compliance Reporting Form

Embedded Generation via Bumpless Transfer Rotating Machine LV  
connection >30 kVA and ≤1,500 kVA



All questions in each applicable section must be answered.

## Attachment 1 – Rotating Machine Specifications & Checklist

Installation details	Data
Customer Name	
Customer contact details	
Ergon Energy contact	
Installation approved capacity (kVA)	
Installation approved export (kW)	0kW
Installed capacity (kVA) (Must not exceed approved limit)	
Installed export power limit (kW) (Must not exceed approved export)	

### As installed – Engine Technical Data

Parameters	Data
Engine type	
Make	
Model	
Rated Power (kWe/kWm)	
Rated Voltage (V)	
Rated Current (A)	
Engine type	

# Compliance Reporting Form

Embedded Generation via Bumpless Transfer Rotating Machine LV connection >30 kVA and ≤1,500 kVA



All questions in each applicable section must be answered.

## As Installed – Alternator Technical Data

Parameters	Data
Type	
Make	
Model	
Rated Power (kVA)	
Rated Current (A)	
Rated Voltage (V)	

Manufacturer's specification data sheet/user manual attached

Yes  No

## As Installed – Generating System

Description	Tested by:
Complies with AS 60034.1, AS 60034.22	Yes <input type="checkbox"/> No <input type="checkbox"/>

### Comments

(please supply additional information for any non-compliances)

Single Line Diagram (SLD) attached

Yes  No

## Existing Onsite Embedded Generating Systems

Existing Installation details*	Data
Types	
Capacity	

\*Prior to this application

# Compliance Reporting Form

Embedded Generation via Bumpless Transfer Rotating Machine LV connection >30 kVA and ≤1,500 kVA



All questions in each applicable section must be answered.

## Attachment 2 – Compliance Checklist

### Compliance with Standard for LV EG Connections

Clause	Description	Complies
4.5.1	Changeover switch standards compliance (AS/NZS IEC60947.6.1)	Yes <input type="checkbox"/> No <input type="checkbox"/>
4.7.3	Interlocking	Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/>
4.7.5	Re-energisation and synchronisation	Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/>
4.7.6.1	Standards compliance (AS60034.1, AS60034.22)	Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/>
4.7.6.2	Exemptions (please list relevant exemptions authorised for this installation)	Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/>
6	Commissioning	Yes <input type="checkbox"/> No <input type="checkbox"/>
7	Operation and maintenance	Yes <input type="checkbox"/> No <input type="checkbox"/>

**Comments**  
(please supply additional information for any non-compliances and settings as required)

## Attachment 3 – Compliance Report – Commissioning

Commissioning shall include the following information and test certificates are recommended for further evidence:

### Compliance with Standard for LV EG Connections

System Details	Complies	Data, provide details (attach docs if required)
Installed system meets all criteria outlined in the Energex's Technical Study Report issued for project	Yes <input type="checkbox"/> No <input type="checkbox"/>	

# Compliance Reporting Form

Embedded Generation via Bumpless Transfer Rotating Machine LV connection >30 kVA and ≤1,500 kVA



All questions in each applicable section must be answered.

## Rotating Machine

System Details	Complies	Data, provide details (attach docs if required)
AC Output Voltage from generator on commissioning	Yes <input type="checkbox"/> No <input type="checkbox"/>	
Input and Output power from rotating machine on commissioning	Yes <input type="checkbox"/> No <input type="checkbox"/>	
Re-energisation and synchronisation as per standard	Yes <input type="checkbox"/> No <input type="checkbox"/>	
Rotating machine performed as per approved Operating type (Clause 4.3)	Yes <input type="checkbox"/> No <input type="checkbox"/>	Operating Type: Bumpless Transfer

## Protection

System Details	Complies	Data, provide details (attach docs if required)
Tripping and control scheme logic	Yes <input type="checkbox"/> No <input type="checkbox"/>	
Instrument transformer ratios	Yes <input type="checkbox"/> No <input type="checkbox"/>	

**Comments**  
(please supply additional information for any non-compliances and settings as required)

Commissioning results attached Yes  No

Interlocking N/A

System Details	Complies	Data, provide details (attach docs if required)
Manual (Key based) or	Yes <input type="checkbox"/> No <input type="checkbox"/>	
Automated	Yes <input type="checkbox"/> No <input type="checkbox"/>	

Prior approved automated design attached Yes  No

# Compliance Reporting Form

Embedded Generation via Bumpless Transfer Rotating Machine LV connection >30 kVA and ≤1,500 kVA



All questions in each applicable section must be answered.

## Attachment 4 – As Commissioned Drawings

Single Line Diagram and AC Schematics should include

- 1. RPEQ Signature
- 2. NMI, Site name and address
- 3. GPR settings
- 4. Inverter protection details

Single Line Diagram (SLD) attached Yes  No

AC schematics attached Yes  No